

# Fiber Optic Backbone

## Project Update- Operating Committee



# Fiber Optic Backbone

## Project Update–Operating Committee

---



- ▶ **Background and History**
- ▶ **Analysis of Project Performance to Date**
- ▶ **Identification of Production & Cost Trends**
- ▶ **Changes to Baseline Assumptions**
- ▶ **Next Steps/Future Plans**

# Fiber Optic Backbone

## Scope and History

---



- ▶ Project Approved by VELCO Board of Directors in June of 2009
- ▶ Project entails upgrading communications infrastructure to enhance the reliability of the Transmission System
- ▶ Project has the ancillary benefit of supporting the eEnergy Vermont Statewide Smart Grid Effort

# Fiber Optic Backbone

## Review of Project Baselines

---



- ▶ **Baseline Estimate (Top Down)**
- ▶ Based Upon a target cost of \$9.00/ft and Approximately 1000 Miles of Installation
- ▶ Historical Basis for Estimate
- ▶ Finish Project by December 2012
- ▶ Approved by VELCO Board of Directors in June of 2009
- ▶ Total Project \$53,236,593
  - Construction \$36,009,960
  - Admin/Overhead/Eng \$ 9,823,072
  - Interest During Const. \$ 1,700,000
  - Contingency \$ 5,703,921

# Fiber Optic Backbone

## Review of Project Baselines

---



### ▶ **Baseline Schedule (Milestones)**

- Project Start
  - Secure “Attachment Agreement “ with DUs in the First 6-months
  - Milestone- November 2009
- Engineering
  - Minimal Engineering Effort “Performance Specification”
  - Milestone- October 2009
- Construction
  - Begin with Blissville – West Rutland (Fall 2009) and St. Johnsbury to Irasburg (Spring 2010) construction of full project to follow with history and experience on those projects to follow
  - Milestone- Begin Construction on full project Summer 2010

# Fiber Optic Backbone

## Review of Project Baselines

---



### ▶ Assumptions and Known Risks

#### – Regulatory

- Work is considered “maintenance” as such no regulatory approval needed
- Minimal permitting required Sec 10 Waterway, Rail, and DOT permits

#### – Pole Plant/Construction

- Condition of Sub Transmission Pole Plant is unknown
- Availability of good records from DU’s is unknown
- Condition of Sub Transmission ROWs is unknown

#### – Design/Engineering

- Design and Final Mileage of system is conceptual
- Final routing needs to be determined with DU input

# Fiber Optic Backbone Performance to Date

---



## ▶ **Work Complete /In progress**

### – **Engineering/Design**

- Design of proposed backbone currently details approximately 950 Miles
- Engineering issued either Preliminary or Final on 665 miles

### – **Construction Stringing Complete-102 Miles**

- Blissville to West Rutland (12 Miles Transmission)
- St. Johnsbury to Irasburg (41 Miles Transmission)
- Rutland District Stringing (21 Miles Sub Transmission)
- Johnson to Irasburg (27.9 Miles Sub Transmission)

### – **In Construction-143 Miles**

- Poultney District In Progress(38 Miles Sub Transmission)
- Sunderland 3A In Progress ( 40 Miles Sub Transmission)
- Sunderland 3B In Progress ( 27 Miles Sub Transmission)
- Burlington North Terminal to Essex (9.9 Miles Transmission)
- Granite to Barnet (28.5 Miles Transmission)

# Fiber Optic Backbone Performance to Date

---



- ▶ Cost of Work
  - Total Project Costs through February \$ 10.9 M
    - \$4.6 M on Management /Engineering/Planning
      - \$2.4 M Management/Env/Legal/VELCO Engineering
      - \$2.2 M Outside Engineering
    - \$6.3 M on Direct Project and Construction
- ▶ Run Rate Estimates of Work
  - Limited performance data-skewed by weather conditions
  - \$8.44 /ft Transmission
  - \$10.83/ft Sub Transmission



# Fiber Optic Backbone Contracting Strategy – Performance



## ▶ Status

| Job                                | Line Type     | Mileage | Contractor | CPI Index | EAC          |
|------------------------------------|---------------|---------|------------|-----------|--------------|
| Rutland District One Make Ready    | Trans & Sub-T | 20.9    | NLU        | 1.61      | \$199,774.35 |
| Rutland District One Fiber install | Trans & Sub-T | 20.9    | ELC        | 0.84      | \$568,608.31 |
| Poultney Make Ready                | Sub-T         | 38.2    | NLU        | 1.01      | \$250,015.52 |
| Poultney Fiber Installation        | Sub-T         | 38.2    | NLU        | 0.61      | \$948,000.00 |
| Johnson to Irasburg Make Ready     | Sub-T         | 27.9    | ELC        | 0.91      | \$257,552.07 |
| Johnson to Irasburg Fiber Install  | Sub-T         | 27.9    | ELC        | 0.60      | \$631,814.73 |
| Sunderland 3A Make Ready           | Sub-T         | 39.9    | NLU        | 0.82      | \$695,131.72 |
| Sunderland 3A Fiber Install        | Sub-T         | 39.9    | NLU        | 1.00      | \$595,307.72 |
| Sunderland 3B Make Ready           | Trans & Sub-T | 27.3    | CVPS       | 1.32      | \$74,400.00  |

## ▶ CPI vs Contractor Estimates for Work

## ▶ Lessons Learned to Date

- ▶ Work more difficult than anticipated due to many small jobs
- ▶ Contractors not realizing benchmarks on SubTransmission
- ▶ Costs appear to be more favorable on Transmission vs Sub Transmission
- ▶ Sub Transmission costs appear to be higher than expected for the segments under construction – primary cost drivers appear to be winter conditions and ROW access

# Fiber Optic Backbone

## Recommended Path Forward

---



- ▶ **Schedule**

- ▶ Targeted Completion December 2012

- ▶ Working Schedule of 5/10s

- ▶ Make Ready Crews

- Currently the project is supporting two Make-ready<sup>3</sup> crews with a large geographical separation. To meet the end of 2012 finish date, five Make-ready crews will need to be employed to meet the project end date.

- ▶ Fiber installation Crews

- Currently the project is supporting four fiber stringing crews ( two crews on each of two projects), to meet the project end date, and additional two stringing crews will be required.

- Accounting for Winter Installation

- Actual costs for winter construction in 2010/2011 exceeded budget estimates for Make-ready and Fiber components due to extended construction durations caused by heavy snow conditions.

- Going forward, although we have tried to minimize winter construction, it will still be necessary to perform fiber string during the winter period

# Fiber Optic Backbone

## Recommended Path Forward

---



### Recommended Path Forward

- ▶ Secure Final Scope (who's in who's out)
- ▶ Evaluate Routing for Reductions
- ▶ Contracting Strategy
  - Short Term Plan- to keep project moving release enough work to take project through engineering (July/August)
  - Long Term- Bundle remaining work to set up performance based contract with limits (Similar to Southern Loop)
- ▶ Enhance Reporting and Communication
  - Top to Bottom Review at 25%, 50% Construction Complete
  - Drive results of engineering detail to sub project level on finances
  - Weekly Status Report with Management
  - Evaluate potential CIAC impact