

STATEWIDE RADIO SYSTEM



Statewide Radio System status update

- **Engineering Design Visits completed**
 - Chester
 - Kelsey
 - Orwell
 - Marshfield
- **Leases in review**
 - Hurricane
 - E. Corinth
 - Glebe
 - Huntington
 - Chester
 - Putney
- **GPG submitted and pending**
 - Glebe
 - E. Corinth

Statewide Radio System status update

- **GPG received**
 - Hurricane
- **Construction**
 - Putney - power, microwave and RF completed
 - Huntington - cabinets built, backhaul nearby, RF alignment scheduled 3/23
- **Site candidates identified – in review for RF coverage**
 - Rupert
 - Stafford
 - Thetford
 - Chelsea
- **Congestion**
 - Repeaters shipped – in transit
 - Combiners ordered, first expected to arrive in March and order fulfilled by end of April

Statewide Radio System status update

- **New Trunking equipment**

- Feedback issues - Factory involved and troubleshooting – On hold for new and expanded sites until issues are resolved and further testing is completed
- Re-engineering new sites and channel expansion sites to utilize the existing TSC-03