

The VELCO logo is displayed in a bold, white, sans-serif font. It is positioned on the left side of the top banner, which features a scenic background of rolling hills with autumn foliage and several transmission towers in the distance.

VERMONT'S TRANSMISSION RELIABILITY RESOURCE

System assessment project

Project Update

1/17/2012

MOVING **POWER.** MOVING **FORWARD.**



System Assessment Project Status Update

Phase one: relay setting comparison

- Contract engineer comparisons have been completed on four stations, with VELCO acceptance review completed on three stations.
- No additional significant findings have been reported since Stowe.

Phase two: record drawing review

- Contract engineer reviews have been completed on thirteen stations, with VELCO acceptance review completed on seven stations.
- No significant findings have been reported.

Phase three: relay setting basis

- Contract engineer review for the Vernon area will be completed in January and the VY area is expected to be completed in March. Essex area review is underway, with contract engineer completion expected in June.
- No findings to report.

Phase four: field verification

- Functional testing has been completed on six stations.
- Testing contractor is expected to start in March for the end-end line testing.
- No findings to report.

System Assessment Project

