

The VELCO logo is displayed in a bold, white, sans-serif font. The background of the slide features a scenic landscape with rolling hills covered in trees with autumn foliage in shades of orange, red, and yellow. In the distance, there are power transmission towers and lines stretching across the valley under a clear sky.

VERMONT'S TRANSMISSION RELIABILITY RESOURCE

# System assessment project

## Project Update

12/16/2011

MOVING **POWER.** MOVING **FORWARD.**



# System Assessment Project Status Update

---

## Phase one: relay setting comparison

- Contract engineer comparisons have been completed on four stations, with VELCO acceptance review completed on one station.
- No additional significant findings have been reported since Stowe.

## Phase two: record drawing review

- Contract engineer reviews have been completed on twelve stations, with VELCO acceptance review completed on six stations.
- No significant findings have been reported.

## Phase three: relay setting basis

- Contract engineer review continues for the Vernon/VY area and will be underway in December for the Essex area.
- No findings to report.

## Phase four: field verification

- Functional testing has been completed on one station.
- Draft schedule has been developed for the end-end line testing.
- No findings to report.

# System Assessment Project

**WORK DOWN PROJECTION CURVE - Nov. 8, 2011**

