

Project Update

**STATEWIDE
RADIO NETWORK
VELCO OPERATING COMMITTEE
SEPTEMBER 17, 2012**



Statewide Radio Network project update

Regulatory activities

- CPG approval received for all SRP sites
- Wells radio site condemnation
 - Notification for alternative power source submitted
 - Notification of 248a non-substantial change submitted (reflecting minor site adjustments)
- Investigating options for filler sites in weak signal areas
 - Waterbury
 - Randolph



Current Network Coverage
Green – Current network coverage
Yellow – Site coverage pending activation

Statewide Radio Network project update

Engineering design and procurement

- New combined GMP talk group agreed upon and created
 - Most complex talk group in the network
- Deployment ready for all other utility talk groups

Construction

- 30 sites commissioned.
- One site in construction phase.
 - Okemo – commissioning scheduled by end of September
- One site in pre-construction
 - Wells – commissioning on temporary tower scheduled in October

Schedule

- User cutovers in progress.

