

STATEWIDE RADIO SYSTEM



Statewide Radio System status

Independent system audit

- End-to-end assessment of system architecture by independent expert to include:
 - Spectrum
 - Technology
 - Implementation
 - Configuration

Channel Capacity Additions

- 12 sites identified for increased channel capacity; six-month work time frame:
 - Upgrading channel capacity requires a full site outage
 - Scheduling channel capacity upgrades every two weeks beginning in April
 - Channel capacity upgrades scheduled for completion in September

Statewide Radio System status

Coverage Improvement – 14 sites

- 7 sites located for construction ▲
 - Filed two 248a permits for Glebe & Hurricane
 - Ready to file 248a pending landowner Permit Authorization Letter (PAL) at Corinth
 - No Permit needed at Huntington and Putney
 - Focused on lease and structural analysis at Chester and Orwell to submit 248a filing
- Identification of 7 additional sites underway to serve weak coverage areas ▲

Telecom sub committee

- Initial members identified and meeting scheduled
- Agenda
 - Coverage improvement work – alternatives, deployment
 - Performance goal
 - Cost benefit review
 - Governance

