

VELCO Fiber Segment Milestone Tracker

VELCO Fiber Segment Tracker

Fiber Segment Information								ENGINEERING								LEGAL						RR XING			REAL ESTATE/ROW		ENVIRONMENTAL								PM		PROCRMNT		CONSTRUCTION														
Fiber Segment Name	Project Number	Line Owner(s)	Sub Start	Sub Finish	Line #(s) or Name(s)	# of Miles	Subs Picked Up	Tap Subs (Slack Loops Provided in Design)	P&Ps		Data Gap Solution		Prelimin. Make Ready & Fiber Design Drwgs		Cons/Eng Apprv'd Design & BOM	Final Fiber and MR BOM Issued	CPG Review Initiated	CPG Review Complete	DU Easement Review Initiated	DU Easement Review Complete	Section 248 Filed	Section 248 Complete	ACT 250 Filed	ACT 250 Complete	RR Crossing ID #	RR Crossing App Filed	RR Crossing Approved	VELCO Easement Sent to DRM for Review	VELCO Easement Review by DRM Complete	Analysis Complete	Section 10 Survey		Section 10 Permit		Field Visit With Construction	Access Points ID'd	Environmental Concerns ID'd	Env. Permit Filed	Env. Permitting Complete	Fiber Memo Initiated	Fiber Memo Complete	Fiber PO Issued	Fiber Material Rcvd	Make Ready Material	Make Ready Start	Make Ready Complete	Fiber GC Selected	AOT Permitting	Fiber Construction Start	Fiber Construction Complete			
									Ord	Rec	Ord	Rec	Ord	Rec																	Ord	Rec	Ord	Rec																	Ord	Rec	Ord
Rutland Dist. 1	10RFOCABLE2675	CV			41, 43, 44, 62, 53A, 54, 55, 57, 58, 62, 63, 65	20.95	CV- Pittsford Village, Pittsford Station, Mendon, North Rutland, East Rutland, South Rutland, General Electric, Cold River, Wallingford, Mt Holly, Glen Station, Patch Station, Rutland Gas Turbine, W Rutland Transmission Gate		X	X	NR	NR	X	9/22/10	X	X	X	X	X	NR	NR	NR	NR	31, 69, 78, 79	10/13/2010, 31, 78 & 79; 11/12, 69	31, 79	NR	NR	X	NR	NR	NR	NR	X	Y	Y	TBD	TBD	X		10-6-10	11/15/2010	X	X	10/11/10	11/12/10	11/18/10	Initiated	11/22/10				
Poultney Dist. 2	10POULOCB2680	CV			44, 45, 46, 47, 47A, 48, 49, 50	37.6	Carver Falls Sta Gate, Fairhaven, Hydeville Gate, Castleton, Blissville, Poultney Transmission, Poultney, South Poultney, Pawlet, Dorset		X	X	NR	NR	X	9/16/10	X	X	X	X	X	NR	NR	NR	NR	33, 34, 35	10/13/2010, 34 & 35; 11/12, 33	34, 35	NR	NR	X	NR	NR	NR	NR	X	Y	N	NR	NR			10-6-10	X	X	12/20/2011	11/12/10	1/3/11	X	Initiated	1/10/11				
Johnson to Irasburg (Part of CV St Albans Dist 8)	10FOJONIRS2693	CV	CV261 Sub	VELCO Irasburg Sub	CV133, 140	27.3	CVPS- Johnson Transmission, North Hyde Park, Vermont Asbestos Group, Lowell VELCO- Irasburg (Existing Fiber) VEC- Lowell	VEC- Irasburg, Eden, Belvidere, Montgomery	X	X	NR	NR	X	9/22/10	X		1/7/11	X	X	X	X	NR	NR	NR	NR	NR	NR	NR	NR	1 X	X	X	X	8/12/10	X	Y	Y	TBD	TBD	9/13/20		10-7-10		10/7/2010	11/27/2010	1/10/11		X	Initiated	2/3/11			
St Johnsbury to Barnet	10STJBARN2716	GMP CV	VELCO St Johnsbury	VELCO Barnet	GMP-3316, CV-116 & 118 & 119	12	GMP- Lagare Substation, Barnet		X	X	NR	NR	X	10/4/10	11/15/10	11/11/10	GMP CV	CV	X		11/19/2010	NR	NR	NR	NR	13	10/13/10		X	X	1 X	X	X	X	10/22/10	X	Y	Y	TBD	TBD	10/18/10		12/15/01	12/21/2010	wk of 3/1	wk of 2/21		X					
Granite to Barnet (pulled out to isolate VELCO line)	10FOBARGRA2710	VELCO	GMP Barnet	VELCO Granite	VELCO-206	28.5	VELCO- Granite GMP- Barnet Sub	VEC- Mount Knox	X	X	NR	NR	X	10/4/10	10/21/10	10/21/10	X	X	X	X	NR	NR	NR	NR	NR	NR	NR	NR	X	X	6 X	X	X	X	10/22/10	X	Y	N	NR	NR	10/18/10		12/15/10	3/2/2011	12/14/2010	X	wk of 2/21		otb				
Sunderland Dist. 3A	10FOSUND3A2694	CV			17, 18, 19, 20, 22, 33, 34A	39.4	Arlington, E Arlington, Wallace Computer, Manchester Cap Bank, Manchester Transmission, Manchester Dist, Bromley, Stratton, Rawsonville, Londonderry, E Jamaica		X	X	NR	NR	X	10/11/10	10/13/10	10/13/10	X	X	X	X	NR	NR	NR	NR	70, 71, 72, 73, 74, 75, 76	11/3/10	12/1/2010	NR	NR	10X	X	X	X	7-11-10	X	Y	Y	TBD	TBD	10/18/10		11/10/10		11/10/2010	wk of 1/22	1/31/11	1/31/2011	1/24/2011					
East Fairfax to Georgia	10FOEFGA2718	VELCO	VELCO East Fairfax Sub	VELCO Georgia	VELCO-800	14.4	VELCO- Georgia, East Fairfax	CVPS- Georgia, Wyeth, East Fairfax	X	X	NR	NR	X	9/29/10	X	12/2/10	X	X	NR	NR	NR	NR	NR	NR	8	12/2/10		X	X	1 X	X	10/18/10	10/25/10	12/5/10	X	Y	Y	TBD	TBD	10/18/10		12/14/10	wk of 2/23	12/14/2010	wk of 3/16		otb						
Johnson to East Fairfax (Part of CV St Albans Dist 8)	10FOJONEX2724	CV	CV261 Sub (Johnson Transmission)	VELCO East Fairfax	CV131	14.2	VELCO- East Fairfax CVPS- Jeffersonville, Johnson Transmission	VEC- Pleasant Valley	X	X	NR	NR	X	10/15/10	X	WK of 2/7	X	X	X	X					42	12/2/10		NR	NR	3 X	X	10/18/10	10/25/10	12/5/10	10-28-10	Y	Y	TBD	TBD	10/18/10													
GMP Chittenden Co.		GMP	tbd	tbd	GMP-3302, 3307, 3314, 3321, 3322, 3332	15	GMP- OH @ Digital Tech Park, Airport, McNeil, Winoski, Iroquois, Ethan Allen, Mallets Bay, Sand Hill Road, Vergennes		X	X	X	X	X	WK of 2/14			X	X	X	All but 3314					17, 18, 19, 20, 21			NR	NR	3 X	X	Due Nov						1/19/11															

Fiber Segment Information								REGULATORY				ESTATE/ROW				ENVIRONMENTAL				PERMITTING		CONSTRUCTION																																					
Fiber Segment Name	Project Number	Line Owner(s)	Sub Start	Sub Finish	Line #(s) or Name(s)	# of Miles	Subs Picked Up	Tap Subs (Slack Loops Provided in Design)	P&Ps		Data Gap Solution		Prelimin. Make Ready & Fiber Design Drwgs		Cons/Eng Appr'd Design & BOM	Final Fiber and MR BOM Issued	CPG Review Initiated	CPG Review Complete	DU Easement Review Initiated	DU Easement Review Complete	Section 248 Filed	Section 248 Complete	ACT 250 Filed	ACT 250 Complete	RR Crossing ID #	RR Crossing App Filed	RR Crossing Approved	VELCO Easement Sent to DRM for Review	VELCO Easement Review by DRM Complete	Section 10 Survey			Section 10 Permit		Field Visit With Construction	Access Points ID'd	Environmental Concerns ID'd	Env. Permit Filed	Env. Permitting Complete	Fiber Memo Initiated	Fiber Memo Complete	Fiber PO Issued	Fiber Material Rcvd	Make Ready Material		Make Ready Start	Make Ready Complete	Fiber GC Selected	AOT Permitting	Fiber Construction Start	Fiber Construction Complete								
									Ord	Rec	Ord	Rec	Ord	Rec																Ord	Rec	Ord	Rec	Ord										Rec	Ord							Rec	Ord	Rec	Ord	Rec	PO Issued	Mtls Rcvd	
Burlington North Terminal to Essex	10FOBUREX2719	VELCO	VELCO North Terminal Str #249	VELCO Essex Sub	VELCO-330, K23	9.9	VELCO- Essex (Existing Fiber), Taff's Corner, Williston, North Terminal		X	X	NR	NR	X	9/29/10	X	12/3/10	X	X	NR	NR	NR	NR	NR	NR	NR	NR	X	X	X	NR	NR	NR	NR	X	Y	N	NR	NR	NR	10/18/10		1-10-11	wk of 3/7	1/10/2011	X			otb											
Sunderland Dist. 3B	10FOSUN D3B2695	CV, VELCO			2, 4, 5, 7, 8, 9, 15, 16, VELCO L-3, K4 (line 7)	31.6	E Arlington, South Shaftsbury, North Bennington, Mill St, Lyons St, Woodford Rd Transmission	VELCO Bennington	X	X	NR	NR	X	12/2/10	1/24/11	WK of 2/7	X	X	X	X	NR	NR	NR	NR	77	12/01/10	1/7/11	NR	NR	X	NR	NR	NR	NR	X	Y	N	NR	NR	NR	10/18/10		1/5/11		1/5/2011	X			CV										
Bennington to Mill St Tap (Part of Dist 3B)	10FOBENT AP2723	VELCO	VELCO Bennington	CV Mill St Tap	K6	4.4	Lyons St., Silk Rd, Mill St., North Bennington, E Arlington	VELCO Bennington	X	X	NR	NR	X	12/2/10	1/24/11	WK of 2/7	X		NR	NR	NR	NR	NR	NR	32	12/01/10	1/7/11	X	10/25/10	NR	NR	NR	NR	NR	X	Y	N	NR	NR	NR	12/13/10							otb											
Essex to Georgia	10FOESXGA2727	VELCO	VELCO Essex Sub	VELCO Georgia Sub	K21	14	GMP- Sand Hill Rd (33), Airport (79)	VELCO- Essex	X	X	NR	NR	X	12/21/10	wk of 2/14	wk of 2/28	X		NR	NR					7,10	1/12/11		X	X	2 X	X		12-28-10	2/3/11			const	X							1/19/11														
Georgia to Highgate		VELCO	VELCO Georgia Sub	VELCO HighgateSub	VELCO-K42	17.6	VELCO- Georgia, St. Albans, Highgate CVPS- Highgate	Entire St. Albans Area	X	X	NR	NR	X	12/30/10	wk of 2/14	wk of 2/28	X		NR	NR					6	1/12/11		X	X	1 X	X		Due Mar			const	X									1/19/11													
Essex to Sandbar to VELCO Georgia		VELCO	VELCO Essex Sub	VELCO Georgia Sub	VELCO-K22, K19	20	VELCO- Georgia, Sandbar, Essex- (Existing Fiber)	CVPS- GOR, SBR	X	X	NR	NR	X	wk of 2/14					X	X					1	1/17/11		X	X	2 X	X		Due Feb													1/19/11													
Essex to Duxbury		VELCO	VELCO Essex Sub	VELCO Duxbury Tap	VELCO-K24	22.3	GMP- Richmond Bolton(#1 and #41) VEC- Richmond	VELCO- Essex	X	X	NR	NR	X	2/7/11				X		NR	NR				11, 12	1/17/11		X	X	2 X	X		Due Feb															1/19/11											
Middlesex to Granite		VELCO	VELCO Middlesex Sub	VELCO Granite Sub	VELCO-K56, K55, K54, K24 (short segment from VELCO Middlesex to GMP Middlesex)	16.3	VELCO- Middlesex, Barre, Granite GMP- Middlesex, Berlin	VELCO- Middlesex	X	X	NR	NR	X	wk of 2/14						NR	NR				14	1/17/11		X	X	X	NR	NR	NR	NR														1/19/11											
Granite to Hartford		VELCO	VELCO Granite Sub	VELCO Wilder Sub	VELCO-K51, K50, K26	32.7	VELCO- Granite, Chelsea, Hartford CVPS Chelsea	WEC- Jackson Corners, North Tunbridge	X	X	NR	NR	X	WK of 2/28						NR	NR				NR	NR	NR	X	1 Cat 2	X	NR	NR	NR	NR															1/19/11										
Ascutney to Windsor (Part of Dist 5)		VELCO	VELCO Ascutney	VELCO Windsor	VELCO-K15	6.9			X	X	NR	NR	X	12/27/10					NR	NR				NR	NR	NR	X	X	NR	NR	NR	NR	NR				X	Y											1/19/11										
Springfield Dist 5	10FOSPRING2725	CV, Ludlow Electric			CVPS- 58A, 68B, 59, 94, 92, 93, 94, 95, 96, 100, 102, 402B, 406A, VELCO- 340	35.5	CV- Mt Holly, Ludlow Electric, Ludlow Village, Smithville, Cavendish Station, Brownsville, Ascutney, Ascutney Gas Turbine, Windsor, High Bridge, North St, Lafayette St, Maple Ave, Claremont Solid-Waste, Joy, Chester, North Springfield, Riverside, South Street VELCO- Windsor		X	X	NR	NR	X	12/6/10				X		NR	NR				81, 82, 83, 84	NR	NR	X		1 X	X								X	Y																			
Brattleboro Dist 4	10FOBRATLB2726	CV			26, 28, 33	12.8	East Jamaica, West Dummerston, South Brattleboro, Georgia-Pacific		X	X	NR	NR	X	12/20/10				X	X	X	X	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR																									

Fiber Segment Name	Project Number	Line Owner(s)	Sub Start	Sub Finish	Line #(s) or Name(s)	# of Miles	Subs Picked Up	Tap Subs (Slack Loops Provided in Design)	P&Ps		Data Gap Solution		Prelimin. Make Ready & Fiber Design Drwgs		Cons/Eng Apprv'd Design & BOM	Final Fiber and MR BOM Issued	CPG Review Initiated	CPG Review Complete	DU Easement Review Initiated	DU Easement Review Complete	Section 248 Filed	Section 248 Complete	ACT 250 Filed	ACT 250 Complete	RR Crossing ID #	RR Crossing App Filed	RR Crossing Approved	VELCO Easement Sent to DRM for Review	VELCO Easement Review by DRM Complete	Section 10 Survey			Section 10 Permit		Field Visit With Construction	Access Points ID'd	Environmental Concerns ID'd	Env. Permit Filed	Env. Permitting Complete	Fiber Memo Initiated	Fiber Memo Complete	Fiber PO Issued	Fiber Material Rcvd	Make Ready Material		Make Ready Start	Make Ready Complete	Fiber GC Selected	AOT Permitting	Fiber Construction Start	Fiber Construction Complete
									Ord	Rec	Ord	Rec	Ord	Rec																Analysis Complete	Ord	Rcd	Filed	Rec										PO Issued	Mtis Rcvd						
Montpelier-Barre Area (Jackson Corners, Graniteville, Maple Corners, Plainfield, E. Montpelier, Northfield)		GMP, WEC	tbd	tbd	GMP-3304, 3305, 3306, 64G1-3799?, 3317,3325 WEC E. Mont-Maple Cmr & Granite-Jackson Cmr	38.4	GMP= Norwich, King St., Riverton, Berlin Gas Turbine(#5), Mountain View, Montpelier, Plainview, N. End, Barre, S. End, Weststerville, Wetmore-Morse, Graniteville, Rock of Ages VELCO- Barre WEC- Maple Corners, Jackson Corners, East Montpelier		X	3305, 3306, WEC	X	X	WK of 3/14			X		WEC								22, 23, 24, 25, 58				NR	NR	1 X	X																		
Highgate to Richford		VELCO	VELCO Highgate	VELCO Pole 272 Splice Can	VELCO-K41	22.5	VELCO- Highgate; CVPS Highgate; VEC- E. Berkshire, Richford		41	X	NR	NR	X	TBD		X		NR	NR							2,3,4,5			X	9/13/10	1 X	X																			
Richford to Newport		VELCO	VELCO Pole 272 Splice Can	VELCO Newport Sub	VELCO-K41, K300	25.4	VELCO- Newport; VEC- N. Troy (Coventry Street, Newport Center) VEC- Jay Peak, Jay		41, 300	X	NR	NR	X	TBD		X		NR	NR							9			X	9/13/10	2 X	X																			
Milton-Underhill-Pleasant Valley Area (Part of CV St Albans Dist 8)		CV, VEC		VEC-11	CV-426, 126,127,127 B, 131, 134, 124, VEC Westford, Pleasant Valley, Fairfax 12, Westford Tap	16	CVPS- Huskey, Fairfax, Underhill VEC- Westford, Fairfax 12, Underhill, Pleasant Valley		X	VEC Missing	X	X	WK of 2/21					VEC	Pleasant Valley							44			NR	NR	1 X																				
St Albans Area -Alburg, Fairfax VEC 1 (Part of CV St Albans Dist 8)		CV, VEC	tbd	tbd	CV439?, 135, 136, 136A, 137, 138, 128, VEC- Fairfax 1 Tap	13.6	CV- Fonda(#1 and #2), Eveready (#1, and #2), N. St. Albans, E. St. Albans, Ben Jerrys, VEC- Fairfax 1		42	VEC Missing	X	X	WK of 2/28					X	X								36, 37, 38, 39, 40				NR	NR	NR	NR	NR	NR	NR														
Middlesex-Waterbury-Stowe-Hinesburgh Area (Madbush, Moretown, Waterbury Center, Bolton)		GMP, VEC, Stowe	tbd	tbd	GMP-3310, 3313, 3347, 3327-3334-44G4, VEC - Hinesburg Tap, Stowe?	23	GMP- Richmond, Madbush, Irasville, Moretown, Middlesex, Little River, Waterbury Center WEC- Moretown VSED- Lodge, Houston, Wilkins, Dewey VEC- Hinesburg, Richmond		24	VEC, STOWE Missing	X	X	WK of 3/21			X	X		Maple Cfm, Jackson Cmr, E. Mont, Rich-Hines									54			NR	NR	2X	X																	
Northern Tier Area (Sheldon Springs, Richford, Enosburg, Jay Peak, Jay, Montgomery, Belvidere, Burton Hill, Barton, Orleans, Island Pond)		VEC	tbd	tbd	CV-437(Moved to St. Albans Area), VEC- Sheldon Springs, East Berkshire, Montgomery, Jay Peak, Burton Hill, Island Pond, Richford, Orleans, Barton, Irasburg	39.4	CV- Sheldon(Moved to St Albans Area) VEC- South Alburg, Richford, North Troy, E. Berkshire, Montgomery, Belvidere, Jay Peak, Eden, Island Pond, Jay (#46 and #47), Highgate, Burton Hill, Orleans, Barton, Irasburg		X	VEC Missing	X		WK of 2/14						Eden-Montgom, Burton Hill								15, 16, 87, 88				NR	NR	2 X	X																	
St Johnsbury Area -Gilman, Lyndonville (CV Dist 9)		CV, VEC	tbd	tbd	CV-446, 118, 119, 120, 121	19.7	CVPS- St. Johnsbury Ctr, Barker Ave, Bay St., Fairbanks, St. Johnsbury Higgins, Gilman, LYNDONVILLE, BURKE		X	X	X	X	WK of 2/14														53, 55, 56, 57				NR	NR	2 X	X																	

Fiber Segment Information								ENGINEERING										TRAFFIC				ESTATE/ROW												PERMITTING		CONSTRUCTION																							
Fiber Segment Name	Project Number	Line Owner(s)	Sub Start	Sub Finish	Line #(s) or Name(s)	# of Miles	Subs Picked Up	Tap Subs (Slack Loops Provided in Design)	P&Ps		Data Gap Solution		Prelimin. Make Ready & Fiber Design Drwgs		Const/Eng Apprv'd Design & BOM	Final Fiber and MR BOM Issued	CPG Review Initiated	CPG Review Complete	DU Easement Review Initiated	DU Easement Review Complete	Section 248 Filed	Section 248 Complete	ACT 250 Filed	ACT 250 Complete	RR Crossing ID #	RR Crossing App Filed	RR Crossing Approved	VELCO Easement Sent to DRM for Review	VELCO Easement Review by DRM Complete	Section 10 Survey			Section 10 Permit		Field Visit With Construction	Access Points ID'd	Environmental Concerns ID'd	Env. Permit Filed	Env. Permitting Complete	Fiber Memo Initiated	Fiber Memo Complete	Fiber PO Issued	Fiber Material Rcvd	Make Ready Material	Make Ready Start	Make Ready Complete	Fiber GC Selected	AOT Permitting	Fiber Construction Start	Fiber Construction Complete									
									Ord	Rec	Ord	Rec	Ord	Rec																Analysis Complete	Ord	Rcd	Filed	Rec																									
Morrisville to Barnet		Morrisville, Hardwick, GMP, WEC	Cady's Falls	GMP14	Morrisville B22, Hardwick-GMP-3319, GMP-3316, WEC Walden	45.9	MWLD- Pratt Reid, #5 VH- Wolcott, Hardwick WEC- South Walden, West Danville GMP- Marshfield Plant, West Danville, Barnet	X	X, None Exist for Grn Rvr to Movil	X		X		WK of 4/04					X						48, 49, 50, 51, 52			NR	NR	5 X																													
Royalton Dist 6					CV- 81, 83, 84, 85, 85A, 88, 89, 105, 105A, 106, 107, 108, CV Dist- 2, 3, 181	85.7	Mendon, Snowshed, Sherburne, Stockbridge, Rochester, Bethel, East Barnard, Randolph, Vermont Castings, Pleasant St, Waterbury Industries, Randolph Ctr, Chelsea, Wilder, Quechee, Taftsville, Woodstock GMP- Wilder(71) VELCO- Hartford, Windsor	X	X	NR	NR	X		WK of 2/28										59, 60, 61, 62, 63			NR	NR	7X	X	X	X																											
Middlebury Dist 7					CV- Hewitt Road, Weybridge, Middlebury Lower, Middlebury Cartmell Sub #1, Middlebury Sub #2, Salisbury Station, Leicester Jct, Brandon-Walnut St, Otter Valley VELCO- New Haven (Existing Fiber), Middlebury (Existing Fiber)	11.3		X	X	NR	NR	X		1/12/11									65, 66	1/1/11			NR	NR	2X	X	X	X																											
Bradford Dist 10					CV- Hartford, Wilder, Thetford, Ely, Bradford, Bradford Switching, Newborn Station, Woodville WNL (listed as PS&H verify if this needs fiber), Wells River, Ryegate GMP- Ryegate Paper Substation (85)	44.8		X		NR	NR			WK of 2/21									26, 27, 64				NR	NR	6X	X		Due Nov																											
North Rutland to West Rutland		VELCO	North Rutland	West Rutland	K37, K34	5.6		X	X	NR	NR			WK of 2/21									89, 90, 91			X		NR	NR	NR	NR	NR																											
Ascutney to Cold River (Part of Dist 5)		VELCO	VELCO Cold River	VELCO Ascutney	VELCO-K31 & K32	31.1	Mt. Holly, Brownsville	X	X	NR	NR			WK of 1/10									NR	NR	NR	X		NR	NR	NR	NR	NR																											
Bellows Falls - Westminster - Putney																																																											
Dover - Wilmington - Searsburg																																																											